

#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

Snake Lake Reservoir Expansion Project:

Project No.: 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 21 Sample No: RC6

**Borehole No.:** 22CH112


Depth: 11.2m

**Test Date:** November 10, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2002 kg/m<sup>3</sup> Peak Stress: 682 kPa kg/m<sup>3</sup> Specimen Dry Density: 1588 Strain at Peak Stress: 2.5 Moisture Content: 26.04 % Rate of Strain: 0.4 %/min 156.30 75.12 Average Height: Diameter: mm mm Height to Diameter: 2.1:1

Soil Description: CH



- Mudstone Geomaterial. Comments:

- 20mm oxidized rock in sample.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

## **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 03

Sample No: UD2


Borehole No.: 22CH117 Depth: 14.7m

Test Date: June 3, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 1972 kg/m<sup>3</sup> Peak Stress: 1465 kPa Specimen Dry Density: 1718 kg/m<sup>3</sup> Strain at Peak Stress: 4.5 Moisture Content: 14.76 % Rate of Strain: 0.7 %/min 178.02 77.2 Average Height: mm Diameter: mm 2.3:1 Height to Diameter:

Soil Description: CH



Comments: Shale Geomaterial, Capped with plaster of paris.

Checked By



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

## **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 10

Sample No: UD4

Borehole No.: 22CH119


**Depth:** 23.96m

Test Date: August 29, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2164 Peak Stress: 1416 kPa kg/m<sup>3</sup> Specimen Dry Density: 1965 Strain at Peak Stress: 5.7 kg/m<sup>3</sup> Moisture Content: 10.13 Rate of Strain: 0.9 %/min % 125.57 76.54 Average Height: Diameter:  $\mathsf{mm}$ mm 1.6:1 Height to Diameter:

Soil Description: CH



#### Comments:

- Shale Geomaterial, Capped with plaster of paris
- Sample speciman dimensions outside of specified range due to poor sample quality.
- Visible horizontal fissures throughout sample prior to testing.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 08

Sample No: UD5

Borehole No.: 22CH120


**Depth:** 21.94-22.16 m

**Test Date:** June 27, 2022

Tested in accordance with ASTM D2166

Specimen Wet Density: 2224 kg/m<sup>3</sup> Peak Stress: 2304 kPa Specimen Dry Density: 2021 Strain at Peak Stress: 1.8 kg/m<sup>3</sup> Moisture Content: 10.06 Rate of Strain: 0.5 %/min % 128.17 60.24 Average Height: Diameter:  $\mathsf{mm}$ mm

Height to Diameter: 2.1:1
Soil Description: CH



**Comments:** Shale Geomaterial, Capped with plaster of paris

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

Project: Snake Lake Reservoir Expansion

Project No.: 1560-193-00

Owner: **Eastern Irrigation District** 

File No.: UCS - 02 Sample No: RC4

**Borehole No.:** 22CH122 Depth: 9.3m


**Test Date:** June 3, 2022

#### Tested in accordance with ASTM D2166

Soil Description:

Specimen Wet Density: 2187 kg/m<sup>3</sup> Peak Stress: 1206 kPa Specimen Dry Density: 1934 kg/m<sup>3</sup> Strain at Peak Stress: 3.4 Moisture Content: 13.07 % Rate of Strain: 8.0 %/min 145.17 77.08 Average Height: mm Diameter: mm

1.9:1 Height to Diameter: CH



Comments: Shale Geomaterial, Capped with plaster of paris.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

Depth:

Project: Snake Lake Reservoir Expansion

Project No.: 1560-193-00

Owner: **Eastern Irrigation District** 

File No.: UCS - 04 Sample No: UD2

**Borehole No.:** 22CH122

**Test Date:** June 3, 2022


24.5m

#### Tested in accordance with ASTM D2166

Soil Description:

Specimen Wet Density: 2198 kg/m<sup>3</sup> Peak Stress: 1604 kPa Specimen Dry Density: 1961 kg/m<sup>3</sup> Strain at Peak Stress: 3.8 Moisture Content: 12.08 % Rate of Strain: 0.7 %/min 181.38 77.32 Average Height: mm Diameter: mm

2.3:1 Height to Diameter: CH



Comments: Shale Geomaterial, Capped with plaster of paris

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

## **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 01

Sample No: UD4

Borehole No.: 22CH123


**Depth:** 26.3m

**Test Date:** May 26, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2185 kg/m<sup>3</sup> Peak Stress: 2136 kPa kg/m<sup>3</sup> Specimen Dry Density: 2037 Strain at Peak Stress: 3.3 Moisture Content: 7.29 % Rate of Strain: 0.5 %/min 158.49 77.75 Average Height: mm Diameter: mm Height to Diameter: 2:1

Soil Description: CH



Comments: Shale Geomaterial

Checked By:

Chris McRae, B.Sc., P.Eng.

Am May



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

Depth:

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 05

Sample No: UD2

Borehole No.: 22CH124


**Test Date:** June 24, 2022

9.5m

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2122 kg/m<sup>3</sup> Peak Stress: 582 kPa Specimen Dry Density: 1862 Strain at Peak Stress: 2.8 kg/m<sup>3</sup> Moisture Content: 13.99 Rate of Strain: 0.5 %/min % 163.95 77.3 Average Height: Diameter:  $\mathsf{mm}$ mm Height to Diameter: 2.1:1

Soil Description: CH



**Comments:** Shale Geomaterial, Capped with plaster of paris

Checked By:

Chris McRae, B.Sc., P.Eng.

Am May



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

Project: Snake Lake Reservoir Expansion

Project No.: 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 06 Sample No: UD4

**Borehole No.:** 22CH126

Depth: 21.99-22.2m


**Test Date:** June 24, 2022

#### Tested in accordance with ASTM D2166

Soil Description:

Specimen Wet Density: 2224 kg/m<sup>3</sup> Peak Stress: 1702 kPa Specimen Dry Density: 2036 Strain at Peak Stress: 2.5 kg/m<sup>3</sup> Moisture Content: 9.22 Rate of Strain: 0.5 %/min % 170.32 77.53 Average Height: mm Diameter: mm

Height to Diameter: 2.2:1 CH



Comments: Shale Geomaterial, Capped with plaster of paris

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

Depth:

Snake Lake Reservoir Expansion Project:

Project No.: 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 07 Sample No: RC10

**Borehole No.:** 22CH136

**Test Date:** July 13, 2022


16.8m

#### Tested in accordance with ASTM D2166

Soil Description:

Specimen Wet Density: 2135 Peak Stress: 2494 kPa kg/m<sup>3</sup> Specimen Dry Density: 1900 Strain at Peak Stress: 1.8 kg/m<sup>3</sup> Moisture Content: 12.38 Rate of Strain: 0.5 %/min % 131.62 Diameter: 61.21 Average Height:  $\mathsf{mm}$ mm

Height to Diameter: 2.2:1 CH



Comments: Shale Geomaterial, Capped with plaster of paris.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

Depth:

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 09

Sample No: RC10

Borehole No.: 22CH136


**Test Date:** June 27, 2022

16.8m

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2254 Peak Stress: 3119 kPa kg/m<sup>3</sup> Specimen Dry Density: 1953 Strain at Peak Stress: 2.8 kg/m<sup>3</sup> Moisture Content: 15.40 Rate of Strain: 0.5 %/min % 105.34 Diameter: 60.07 Average Height: mm mm 1.8:1

Height to Diameter: 1
Soil Description: CH



**Comments:** Shale Geomaterial, sample contained 2 horizontal fractures, Capped with plaster of paris.

Checked By:

Chris McRae, B.Sc., P.Eng.

Reporting of these results constitutes a testing service only. Engineering interpretation or evaluation of the results is provided only on written request.



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 23

Sample No: UD1


Borehole No.: 22CH202 Depth: 6.41 m

Test Date: November 10, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2203 kg/m<sup>3</sup> Peak Stress: 547 kPa Specimen Dry Density: 1924 Strain at Peak Stress: 3.4 kg/m<sup>3</sup> Moisture Content: 14.47 Rate of Strain: 0.5 %/min % 113.19 55.12 Average Height: mm Diameter: mm Height to Diameter: 2.1:1

Soil Description: CH



Comments:

- Shale Geomaterial, Capped with plaster of paris.
- Horizontal fissures visibile prior to testing.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 06

Sample No: UD6

Borehole No.: 22CH203


Depth: 28m

**Test Date:** June 24, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2210 kg/m<sup>3</sup> Peak Stress: 1337 kPa Specimen Dry Density: 2021 Strain at Peak Stress: 2.0 kg/m<sup>3</sup> Moisture Content: 9.32 Rate of Strain: 0.5 %/min % 129.80 61.69 Average Height: Diameter:  $\mathsf{mm}$ mm Height to Diameter: 2.1:1

Soil Description: CH



**Comments:** Shale Geomaterial, Capped with plaster of paris

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 4

Sample No: 204RC6


Borehole No.: 22CH204
Depth: 13m

**Test Date:** July 11, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2162 Peak Stress: 79 kPa kg/m<sup>3</sup> Specimen Dry Density: 1904 Strain at Peak Stress: 0.5 kg/m<sup>3</sup> Moisture Content: 13.57 Rate of Strain: 0.5 %/min % 127.24 Diameter: 61.23 Average Height: mm mm 2.1:1 Height to Diameter:

Soil Description: CH



**Comments:** Shale Geomaterial, Capped with plaster of paris,had a pre-existing fracture which was not noticeable prior to testing,resulted in rapid failure.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 02

Sample No: 204UD2

Borehole No.: 22CH204
Depth: 11.2m

Test Date: July 11, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2235 kg/m<sup>3</sup> Peak Stress: 1872 kPa Specimen Dry Density: 1976 Strain at Peak Stress: 2.3 kg/m<sup>3</sup> Moisture Content: 13.11 Rate of Strain: 0.5 %/min % 127.92 Diameter: 61.23 Average Height: mm mm Height to Diameter: 2.1:1

Soil Description: CH



**Comments:** Shale Geomaterial, Capped with plaster of paris.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 03

Sample No: 208UD1

Borehole No.: 22CH208


Depth: 8.8m

**Test Date:** July 11, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2207 Peak Stress: 387 kPa kg/m<sup>3</sup> Specimen Dry Density: 1970 Strain at Peak Stress: 1.0 kg/m<sup>3</sup> Moisture Content: 12.06 Rate of Strain: 0.5 %/min % 134.59 Diameter: 61.2 Average Height: mm mm 2.2:1 Height to Diameter:

Soil Description: CH



Comments:

Shale Geomaterial, Capped with plaster of paris,had a pre-existing fracture which was not noticeable prior to testing,resulted in rapid failure.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 06

Sample No: 210UD3


Borehole No.: 22CH210 Depth: 11.6m

Test Date: July 13, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2128 kg/m<sup>3</sup> Peak Stress: 1164 kPa Specimen Dry Density: 1884 Strain at Peak Stress: 3.0 kg/m<sup>3</sup> Moisture Content: 12.94 Rate of Strain: 0.5 %/min % 125.21 61.23 Average Height: mm Diameter: mm Height to Diameter: 2:1

Soil Description: CH



**Comments:** Shale Geomaterial, Capped with plaster of paris.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 24

Sample No: UD1


Borehole No.: 22CH211 Depth: 6.04m

Test Date: November 10, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2188 Peak Stress: 844 kPa kg/m<sup>3</sup> Specimen Dry Density: 1962 Strain at Peak Stress: 2.6 kg/m<sup>3</sup> Moisture Content: 11.53 Rate of Strain: 0.5 %/min % 108.25 Diameter: 60.35 Average Height: mm mm 1.8:1 Height to Diameter:

Soil Description: CH



#### Comments:

- Shale Geomaterial, Capped with plaster of paris.
- Horizontal fissures visibile prior to testing.
- Sample speciman dimensions outside of specified range due to poor sample quality.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 20

Sample No: UD4


Borehole No.: 22CH211 Depth: 18.2m

Test Date: November 10, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2228 Peak Stress: 1407 kPa kg/m<sup>3</sup> Specimen Dry Density: 1991 Strain at Peak Stress: 2.1 kg/m<sup>3</sup> Moisture Content: 11.89 % Rate of Strain: 0.5 %/min 96.61 60.28 Average Height: Diameter: mm mm 1.6:1 Height to Diameter:

Soil Description: CH



Comments:

- Shale Geomaterial.
- Sample speciman dimensions outside of specified range due to poor sample quality.
- Visible horizontal fissures throughout sample prior to testing.

Checked By:



August 29, 2022

#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 11

Sample No: UD3

Borehole No.: 22CH213


**Depth:** 14.65m

**Test Date:** 

Tested in accordance with ASTM D2166

Specimen Wet Density: 2217 kg/m<sup>3</sup> Peak Stress: 1459 kPa Specimen Dry Density: 2035 kg/m<sup>3</sup> Strain at Peak Stress: 1.8 Moisture Content: 8.95 % Rate of Strain: 0.4 %/min 150.18 60.82 Average Height: Diameter:  $\mathsf{mm}$ mm Height to Diameter: 2.5:1

Soil Description: CH



**Comments:** Shale Geomaterial, Capped with plaster of paris

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 12

Sample No: UD10


Borehole No.: 22CH213 Depth: 39.26m

Test Date: August 30, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2326 Peak Stress: 3179 kPa kg/m<sup>3</sup> Specimen Dry Density: 2178 Strain at Peak Stress: 2.1 kg/m<sup>3</sup> Moisture Content: 6.76 % Rate of Strain: 0.5 %/min 117.59 60.05 Average Height: Diameter:  $\mathsf{mm}$ mm 2:1 Height to Diameter:

Soil Description: CH



Comments:

- Shale Geomaterial, Capped with plaster of paris.
- Visible horizontal fissures throughout sample prior to testing.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 13

Sample No: RC11

Borehole No.: 22CH217


Depth: 22.0m

Test Date: August 30, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2243 Peak Stress: 1899 kPa kg/m<sup>3</sup> Specimen Dry Density: 2071 Strain at Peak Stress: 3.7 kg/m<sup>3</sup> Moisture Content: 8.31 % Rate of Strain: 0.5 %/min 126.31 76.57 Average Height: Diameter:  $\mathsf{mm}$ mm 1.6:1

Height to Diameter: 1.63
Soil Description: CH



Comments:

- Shale Geomaterial, Capped with plaster of paris
- Sample speciman dimensions outside of specified range due to multiple horizontal breaks in sample.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 14

Sample No: RC5

Borehole No.: 22CH219


**Depth:** 13.3m

Test Date: August 30, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 1939 kg/m<sup>3</sup> Peak Stress: 305 kPa Specimen Dry Density: 1621 kg/m<sup>3</sup> Strain at Peak Stress: 3.2 Moisture Content: 19.57 % Rate of Strain: 0.5 %/min 151.64 75.17 Average Height: Diameter:  $\mathsf{mm}$ mm Height to Diameter: 2:1

Soil Description: CH



Comments:

- Shale Geomaterial.
- Bentonite seams, waxy texture, brittle.

Checked By:

Chris McRae, B.Sc., P.Eng.

Am May



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 05

Sample No: 220UD1


Borehole No.: 22CH220 Depth: 7.28m

**Test Date:** July 12, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2269 kg/m<sup>3</sup> Peak Stress: 1573 kPa Specimen Dry Density: 2016 Strain at Peak Stress: 3.0 kg/m<sup>3</sup> Moisture Content: 12.57 Rate of Strain: 0.5 %/min % 109.03 60.23 Average Height: Diameter: mm mm Height to Diameter: 1.8:1

Soil Description: CH



**Comments:** Shale Geomaterial, Capped with plaster of paris.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 22

Sample No: UD5

Borehole No.: 22CH222


Depth: 22.0m

Test Date: November 10, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2210 kg/m<sup>3</sup> Peak Stress: 1781 kPa Specimen Dry Density: 1986 Strain at Peak Stress: 2.5 kg/m<sup>3</sup> Moisture Content: 11.25 % Rate of Strain: 0.5 %/min 122.60 61.63 Average Height: mm Diameter: mm 2:1 Height to Diameter:

Soil Description: CH



Comments:

- Shale Geomaterial, Capped with plaster of paris.
- Visible horizontal fissures throughout sample prior to testing.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 15

Sample No: UD4

Borehole No.: 22CH310


**Depth:** 19.6m

Test Date: August 30, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2268 kg/m<sup>3</sup> Peak Stress: 3225 kPa Specimen Dry Density: 2096 kg/m<sup>3</sup> Strain at Peak Stress: 2.2 Moisture Content: 8.20 % Rate of Strain: 0.3 %/min 149.78 60.52 Average Height: mm Diameter: mm Height to Diameter: 2.5:1

Soil Description: CH



Comments: - Shale Geomaterial.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 16

Sample No: RC5

Borehole No.: 22CH311


Depth: 9.5m

Test Date: August 30, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2137 kg/m<sup>3</sup> Peak Stress: 550 kPa Specimen Dry Density: 1895 kg/m<sup>3</sup> Strain at Peak Stress: 3.4 Moisture Content: 12.74 % Rate of Strain: 0.5 %/min 141.28 61.25 Average Height: mm Diameter: mm Height to Diameter: 2.3:1

Soil Description: CH



Comments: - Siltstone Geomaterial.

Checked By:

Chris McRae, B.Sc., P.Eng.

Am May



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 17

Sample No: RC4

Borehole No.: 22CH312


Depth: 8.0m

Test Date: August 30, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 1962 kg/m<sup>3</sup> Peak Stress: 446 kPa Specimen Dry Density: 1669 Strain at Peak Stress: 4.2 kg/m<sup>3</sup> Moisture Content: 17.58 % Rate of Strain: 0.4 %/min 133.33 60.34 Average Height: mm Diameter: mm

Height to Diameter: 2.2:1
Soil Description: CH



Comments:

- Siltstone Geomaterial, Capped with plaster of paris.
- Bentonite seams, waxy texture.
- Sample was received in disturbed condition.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

Project: Snake Lake Reservoir Expansion

Project No.: 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 18 Sample No: UD5


**Borehole No.:** 22CH315 Depth: 15.7m

**Test Date:** August 30, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2222 Peak Stress: 1726 kPa kg/m<sup>3</sup> Specimen Dry Density: 2056 Strain at Peak Stress: 2.1 kg/m<sup>3</sup> Moisture Content: 8.10 Rate of Strain: 0.5 %/min % 100.56 60.61 Average Height: Diameter: mm mm

1.7:1 Height to Diameter: Soil Description: CH



#### Comments:

- Shale Geomaterial, Void filled plaster of paris.
- Sample was received in disturbed condition with void on top edge of sample.
- Sample speciman dimensions outside of specified range due to multiple horizontal breaks in sample prior to testing.

Checked By:

Chris McRae, B.Sc., P.Eng.



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **Unconfined Compressive Strength**

**Project:** Snake Lake Reservoir Expansion

**Project No.:** 1560-193-00

Owner: Eastern Irrigation District

File No.: UCS - 19

Sample No: RC7

Borehole No.: 22CH319


**Depth:** 14.4m

Test Date: August 30, 2022

#### Tested in accordance with ASTM D2166

Specimen Wet Density: 2322 kg/m<sup>3</sup> Peak Stress: 4187 kPa Specimen Dry Density: 2180 Strain at Peak Stress: 1.8 kg/m<sup>3</sup> Moisture Content: 6.50 % Rate of Strain: 0.2 %/min 126.51 60.12 Average Height: mm Diameter: mm Height to Diameter: 2.1:1

Soil Description: CH



Comments: - Siltstone Geomaterial.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **One Dimensional Consolidation Test Report**

Sample ID:

Cons. Test #:

UD2

**Project:** Snake Lake Reservoir Expansion

 Project No.:
 1560-193-00
 Source:
 22CH118

 Owner:
 EID
 Sampled By:
 C.Braun

 File No.:
 ODC-01
 Date Sampled:
 10-Jun-22

Tested in accordance with ASTM D 2435-03 (One Dimensional Consolidation Properties of Soils Using Incremental Loading).

Equipment ID: HM-353 Test Date: 05-Jul-22 Soil Structure: Undisturbed


**Device Type:** Gilson Load Frame **Tested By:** A.Antony **Sample Depth:** 3.8m

Sample Type: Mudstone Test Method: B


Soil Description: CI Inorganic clays of medium plasticity, silty clays


Sample Parameters	Initial	Final
Moisture Content (%)	14.21	20.94
Weight (g)	163.18	172.80
Thickness (mm)	25.50	25.05
Area (m²)	0.0031670	0.0031670
Dry Density (kg/m³)	1769	1801
Wet Density (kg/m³)	2021	2179
Void Ratio (e)	0.54	0.51
Deg. Of Saturation (%)	72.03	111.84
Specific Gravity* (g/cm³)	2.718	

<sup>\*</sup>Assumed Value



UD2-222CH118





Preconsolidation Pressure (kPa): Not Determined

Consolidation Index : 0.06 Expansion Index : 0.04



ODC-01

File No.:

### MPE Engineering Ltd.


#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **One Dimensional Consolidation Test Report**

Project:Snake Lake Reservoir ExpansionSample ID:UD2Project No.:1560-193-00Source:22CH118Owner:EIDSampled By:C.Braun

Tested in accordance with ASTM D 2435-03 (One Dimensional Consolidation Properties of Soils Using Incremental Loading).

Date Sampled: 10-Jun-22



Load Increment (kPa)	Void Ratio (e <sub>50</sub> )	Coefficient of Consolidation (cm²/s)
160.0	0.532	4.43E-04
320.0	0.519	3.26E-04
640.0	0.492	3.10E-04
1280.0	0.470	3.37E-04

#### Comments:

- Sample inundated with tap water during consolidation.
- Sample swell observed at 80 kPa from -0.360mm to 0.00mm
- Pre-consolidation Index not determined.

Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **One Dimensional Consolidation Test Report**

Project:Snake Lake Reservoir ExpansionSample ID:Project No.:1560-193-00Source:

 Owner:
 EID
 Sampled By:
 C.Tams

 File No.:
 ODC-03
 Date Sampled:
 15-Jul-22

Tested in accordance with ASTM D 2435-03 (One Dimensional Consolidation Properties of Soils Using Incremental Loading).


**Equipment ID:** Black **Test Date:** 18-Aug-22 **Soil Structure:** Undisturbed - Shelby Tube

Device Type:Gilson Load FrameTested By:B.TatarynSample Depth:3.0m - 3.5mSample Type:Mudstone (Hard Soil)Test Method:BCons. Test #:22BH218-ST1

Soil Description: CH Inorganic clays of high plasticity, fat clays


Sample Parameters	Initial	Final
Moisture Content (%)	23.97	29.70
Weight (g)	Weight (g) 128.16	
Thickness (mm)	21.49	20.29
Area (m²)	0.0031670	0.0031670
Dry Density (kg/m³)	1519	1609
Wet Density (kg/m³)	1883	2087
Void Ratio (e)	0.79	0.69
Deg. Of Saturation (%)	82.54	117.11
Specific Gravity* (g/cm³)	2.718	


*Assumed	l Value	



218ST1

22BH218





Preconsolidation Pressure (kPa): 200

Consolidation Index : 0.18 Expansion Index : 0.08




#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **One Dimensional Consolidation Test Report**

Project: Snake Lake Reservoir Expansion Sample ID: 218ST1 22BH218 Project No.: 1560-193-00 Source: Owner: EID Sampled By: C.Tams ODC-03 File No.: Date Sampled: 15-Jul-22

Tested in accordance with ASTM D 2435-03 (One Dimensional Consolidation Properties of Soils Using Incremental Loading).



Load Increment (kPa)	Void Ratio (e <sub>50</sub> )	Coefficient of Consolidation (cm²/s)
160.0	0.733	6.78E-03
320.0	0.704	3.44E-03
640.0	0.663	2.18E-03
1280.0	0.606	1.19E-03

#### **Comments:**

- Sample inundated with tap water during consolidation.

Checked By:



1SH1

**Load Increment** 

40.0

22BH223

Deformation (mm)

0.001

#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

Duration (hrs)

72 24 24

# **One Dimensional Consolidation Test Report**

Project: Snake Lake Reservoir Expansion Sample ID: Project No.: 1560-193-00 Source:

Owner: EID Sampled By: C.Braun File No.: ODC-02 Date Sampled: 27-Jun-22

Tested in accordance with ASTM D 2435-03 (One Dimensional Consolidation Properties of Soils Using Incremental Loading).


**Equipment ID:** Blue Test Date: 18/Jul/22 Undisturbed Soil Structure: Device Type: U-Test Load Frame Tested By: B.Tataryn Sample Depth: 1.5 m - 1.8 m Sample Type: Mudstone (Hard Soil) Test Method: В Cons. Test #: 22BH223-1SH1


Soil Description: Inorganic clays of medium plasticity, silty clays

Sample Parameters	Initial	Final
Moisture Content (%)	27.97	33.96
Weight (g)	Weight (g) 121.64 127	
Thickness (mm)	20.00	19.21
Area (m²)	0.0031670	0.0031670
Dry Density (kg/m³)	1501	1562
Wet Density (kg/m³)	1920	2093
Void Ratio (e)	0.81	0.74
Deg. Of Saturation (%)	93.73	124.78
Specific Gravity* (g/cm³)	2.718	

nt (g)	121.64	127.33
ss (mm)	20.00	19.21
(m²)	0.0031670	0.0031670
y (kg/m³)	1501	1562
ty (kg/m³)	1920	2093
atio (e)	0.81	0.74
ation (%)	93.73	124.78
ity* (g/cm³)	2.7	718
IE.		

<sup>\*</sup>Assumed Value





Preconsolidation Pressure (kPa): 130

Consolidation Index: 0.30 Expansion Index: 0.15




#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **One Dimensional Consolidation Test Report**

Project: Snake Lake Reservoir Expansion Sample ID: 1SH1 Project No.: 1560-193-00 Source: 22BH223 Owner: EID Sampled By: C.Braun File No.: ODC-02 Date Sampled: 27-Jun-22

Tested in accordance with ASTM D 2435-03 (One Dimensional Consolidation Properties of Soils Using Incremental Loading).



Load Increment (kPa)	Void Ratio (e <sub>50</sub> )	Coefficient of Consolidation (cm²/s)
80.0	0.800	1.30E-03
160.0	0.768	2.19E-04
320.0	0.699	1.07E-04
640.0	0.613	5.79E-05

#### Comments:

- Sample inundated with tap water during consolidation.
- Sample swell observed at 40 kPa, consolidating to -0.210 mm before swelling back to +0.001 mm during the stage.

Checked By:

Chris McRae, B.Sc, P.Eng.

Am May



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 1 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD4 Project No.: 1560-193-00 Source: 22CH202 Owner: EID Sampled By: J.Boyd File No.: DS-01 Date Sampled: 11-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

Equipment ID:21/000184Test Date:14-Jul-22Soil Structure:UndisturbedDevice Type:UTS-2060Tested By:A.AntonySample Depth:16.93-17.11 mSample Type:ShaleDirect Shear Test #:273, 274, 276Consolidation Test #:121

Sample Type: Shale Direct Shear Test #: 273, 274, 276 Consolidation Test #: Soil Description: CH Inorganic clays of high plasticity, fat clays

# Soil Description: Sample Parameters

	Initial	Pre-Shear
Moisture Content (%)	12.46	18.35
Weight (g)	128.84	135.59
Thickness (mm)	20.76	20.05
Area (m²)	0.002827	0.002827
Dry Density (kg/m³)	1952	2021
Wet Density (kg/m³)	2195	2391
Void Ratio (e)	0.39	0.34
Deg. Of Saturation (%)	87.08	146.09
Specific Gravity* (g/cm³)	2.708	


<sup>\*</sup>Assumed value

#### **Direct Shear Parameters**

Normal Load at Peak (kN)	0.707
Normal Stress at Peak (kPa)	250
Shear Load at Peak (kN)	1.09
Shear Stress at Peak (kPa)	387
Displacement at Peak (mm)	2.19
Residual Load at Failure (kN)	139
Residual Stress at Failure (kPa)	49.2
Displacement at Residual (mm)	88.9
Shear Rate (mm/min)	0.0035
Total Lateral Displacement (mm)	96.8

#### Comments:

- Sample inundated with tap water during consolidation and shearing.
- Degree of Saturation exceeds 100% due to assumed specific gravity and shape of direct shear box.







#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966


### **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 2 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD4 Project No.: 1560-193-00 Source: 22CH202 EID Owner: Sampled By: J.Boyd File No.: DS-01 Date Sampled: 11-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.



### **Consolidation Test Parameters**

Normal Load (kN)	0.707	Tota
Normal Stress (kPa)	250	Dura

Total Normal Displacement (mm)	0.71
Duration of Applied Load (hrs)	24



Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 1 of 2)

Project:Snake Lake Reservoir ExpansionSample ID:UD4Project No.:1560-193-00Source:22CH202Owner:EIDSampled By:J.BoydFile No.:DS-02Date Sampled:11-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

**Equipment ID:** 21/000184 Test Date: 21-Jul-22 Soil Structure: Undisturbed **Device Type:** UTS-2060 Tested By: B.Tataryn Sample Depth: 16.93-17.11 m Direct Shear Test #: 277, 278, 279 Consolidation Test #: Sample Type: Shale 122

Soil Description: CH Inorganic clays of high plasticity, fat clays

#### **Sample Parameters**

	Initial	Pre-Shear
Moisture Content (%)	8.68	10.01
Weight (g)	111.87	113.24
Thickness (mm)	17.85	16.44
Area (m²)	0.002827	0.002827
Dry Density (kg/m³)	2040	2215
Wet Density (kg/m³)	2217	2437
Void Ratio (e)	0.33	0.22
Deg. Of Saturation (%)	71.70	121.71
Specific Gravity* (g/cm³)	2.708	


<sup>\*</sup>Assumed value

#### **Direct Shear Parameters**

Normal Load at Peak (kN)	1.55
Normal Stress at Peak (kPa)	550
Shear Load at Peak (kN)	2.01
Shear Stress at Peak (kPa)	710
Displacement at Peak (mm)	1.62
Residual Load at Failure (kN)	648
Residual Stress at Failure (kPa)	229
Displacement at Residual (mm)	75.0
Shear Rate (mm/min)	0.0035
Total Lateral Displacement (mm)	77.4

#### Comments:

- Sample inundated with tap water during consolidation and shearing.
- Degree of Saturation exceeds 100% due to assumed specific gravity and shape of direct shear box.









#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966


# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 2 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD4 Project No.: 1560-193-00 Source: 22CH202 Owner: **EID** Sampled By: J.Boyd File No.: DS-02 Date Sampled: 11-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).


Area correction not applied unless requested by client.



### **Consolidation Test Parameters**

Normal Load (kN)	1.55
Normal Stress (kPa)	550

Total Normal Displacement (mm)	1.41
Duration of Applied Load (hrs)	24



Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 1 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD4 Project No.: 1560-193-00 22CH202 Source: Owner: EID Sampled By: J.Boyd File No.: **DS-03** Date Sampled: 11-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

**Equipment ID:** 21/000184 Test Date: 25-Jul-22 Soil Structure: Undisturbed **Device Type:** UTS-2060 Tested By: B.Tataryn Sample Depth: 16.93-17.11 m Direct Shear Test #: 280.281.282 Consolidation Test #: Shale 123 Sample Type:

Soil Description: CH Inorganic clays of high plasticity, fat clays

#### **Sample Parameters**

	Initial	Pre-Shear
Moisture Content (%)	8.68	15.16
Weight (g)	136.03	144.14
Thickness (mm)	21.75	20.91
Area (m²)	0.002827	0.002827
Dry Density (kg/m³)	2035	2117
Wet Density (kg/m³)	2212	2438
Void Ratio (e)	0.33	0.28
Deg. Of Saturation (%)	71.11	147.12
Specific Gravity* (g/cm³)	2.708	


<sup>\*</sup>Assumed value

#### **Direct Shear Parameters**

Normal Load at Peak (kN)	2.26
Normal Stress at Peak (kPa)	800
Shear Load at Peak (kN)	2.58
Shear Stress at Peak (kPa)	914
Displacement at Peak (mm)	1.55
Residual Load at Failure (kN)	566
Residual Stress at Failure (kPa)	200
Displacement at Residual (mm)	62.1
Shear Rate (mm/min)	0.0035
Total Lateral Displacement (mm)	69.3

#### Comments:

- Sample inundated with tap water during consolidation and shearing.
- Degree of Saturation exceeds 100% due to assumed specific gravity and shape of direct shear box.







#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966


# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 2 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD4 Project No.: 1560-193-00 Source: 22CH202 EID Owner: Sampled By: J.Boyd File No.: **DS-03** Date Sampled: 11-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).


Area correction not applied unless requested by client.



### **Consolidation Test Parameters**

Normal Load (kN)	2.26
Normal Stress (kPa)	800

Total Normal Displacement (mm)	0.84
Duration of Applied Load (hrs)	24



Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

### **DIRECT SHEAR TEST SUMMARY**

Project: Snake Lake Reservoir Expansion Sample ID: UD4

**Project No.:** 1560-193-00 **Source:** 22CH202 @ Depth 16.93m - 17.11m


 Owner:
 EID
 Sampled By:
 J.Boyd

 Material Type:
 Shale
 Date Sampled:
 11-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

Test ID	Normal Stress (kPa)	Peak Shear Stress (kPa)	Residual Shear Stress (kPa)	Notes
DS-01	250.0	387.0	49.2	
DS-02	550.0	710.0	229.0	
DS-03	800.0	914.0	200.0	
-				
-				
-				
-				
-				
-				



### Comments:

- All samples inundated with tap water during testing.
- Friction angle rounded to nearest whole degree.
- Cohesion rounded to nearest 5 kPa.

Prepared By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 1 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: RC6 Project No.: 1560-193-00 Source: 22CH207 Owner: EID Sampled By: J.Boyd File No.: **DS-04** Date Sampled: 17-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

Equipment ID: 21/000184 Test Date: 04-Aug-22 Soil Structure: Undisturbed-Rock Core

Device Type:UTS-2060Tested By:B.TatarynSample Depth:12.4 mSample Type:ShaleDirect Shear Test #:285Consolidation Test #:124

Soil Description: CH Inorganic clays of high plasticity, fat clays

#### **Sample Parameters**

	Initial	Pre-Shear
Moisture Content (%)	10.82	15.89
Weight (g)	134.58	140.74
Thickness (mm)	21.66	20.54
Area (m²)	0.002827	0.002827
Dry Density (kg/m³)	1983	2091
Wet Density (kg/m³)	2198	2423
Void Ratio (e)	0.37 0.30	
Deg. Of Saturation (%)	80.12 145.7	
Specific Gravity* (g/cm³)	2.708	


<sup>\*</sup>Assumed value

#### **Direct Shear Parameters**

Normal Load at Peak (kN)	0.565
Normal Stress at Peak (kPa)	200
Shear Load at Peak (kN)	0.865
Shear Stress at Peak (kPa)	306
Displacement at Peak (mm)	1.62
Residual Load at Failure (kN)	-
Residual Stress at Failure (kPa)	-
Displacement at Residual (mm)	-
Shear Rate (mm/min)	0.0035
Total Lateral Displacement (mm)	10.2

#### Comments:

- Sample inundated with tap water during consolidation and shearing.
- Degree of Saturation exceeds 100% due to assumed specific gravity and shape of direct shear box.







#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966


# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 2 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: RC6 Project No.: 1560-193-00 Source: 22CH207 Owner: EID Sampled By: J.Boyd File No.: DS-04 Date Sampled: 17-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).


Area correction not applied unless requested by client.



### **Consolidation Test Parameters**

Normal Load (kN)	0.565	
Normal Stress (kPa)	200	

Total Normal Displacement (mm)	1.12	
Duration of Applied Load (hrs)	24	



Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

### **DIRECT SHEAR TEST SUMMARY**

Project: Snake Lake Reservoir Expansion Sample ID: RC6

**Project No.:** 1560-193-00 **Source:** 22CH07 @ Depth 12.4m


 Owner:
 EID
 Sampled By:
 J.Boyd

 Material Type:
 Shale
 Date Sampled:
 17-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

Test ID	Normal Stress (kPa)	Peak Shear Stress (kPa)	Residual Shear Stress (kPa)	Notes
DS-04	200.0	306.0		
DS-05	500.0	601.0		
DS-06	800.0	898.0		
-				
-				
-				
-				
-				
-				



### Comments:

- All samples inundated with tap water during testing.
- Friction angle rounded to nearest whole degree.
- Cohesion rounded to nearest 5 kPa.

Prepared By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 1 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: RC6 Project No.: 1560-193-00 Source: 22CH207 Owner: EID Sampled By: J.Boyd File No.: DS-05 Date Sampled: 17-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

Equipment ID: 21/000184 Test Date: 11-Aug-22 Soil Structure: Undisturbed-Rock Core

Device Type:UTS-2060Tested By:B.TatarynSample Depth:12.4 mSample Type:ShaleDirect Shear Test #:286Consolidation Test #:125

Soil Description: CH Inorganic clays of high plasticity, fat clays

#### **Sample Parameters**

	Initial	Pre-Shear
Moisture Content (%)	9.27	14.65
Weight (g)	146.57	153.80
Thickness (mm)	23.38	22.59
Area (m²)	0.002827	0.002827
Dry Density (kg/m³)	2029	2100
Wet Density (kg/m³)	2217	2408
Void Ratio (e)	0.33	0.29
Deg. Of Saturation (%)	75.01	137.11
Specific Gravity* (g/cm³)	2.708	


<sup>\*</sup>Assumed value

#### **Direct Shear Parameters**

Normal Load at Peak (kN)	1.41
Normal Stress at Peak (kPa)	500
Shear Load at Peak (kN)	1.70
Shear Stress at Peak (kPa)	601
Displacement at Peak (mm)	1.42
Residual Load at Failure (kN)	-
Residual Stress at Failure (kPa)	-
Displacement at Residual (mm)	-
Shear Rate (mm/min)	0.0035
Total Lateral Displacement (mm)	10.3

### Comments:

- Sample inundated with tap water during consolidation and shearing.
- Degree of Saturation exceeds 100% due to assumed specific gravity and shape of direct shear box.







#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966


# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 2 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: RC6 Project No.: 1560-193-00 Source: 22CH207 EID Owner: Sampled By: J.Boyd File No.: **DS-05** Date Sampled: 17-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).


Area correction not applied unless requested by client.



### **Consolidation Test Parameters**

Normal Load (kN)	1.41	
Normal Stress (kPa)	500	

Total Normal Displacement (mm)	0.790	
Duration of Applied Load (hrs)	24	



Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

### **DIRECT SHEAR TEST SUMMARY**

Project: Snake Lake Reservoir Expansion Sample ID: RC6

**Project No.:** 1560-193-00 **Source:** 22CH07 @ Depth 12.4m


 Owner:
 EID
 Sampled By:
 J.Boyd

 Material Type:
 Shale
 Date Sampled:
 17-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

Test ID	Normal Stress (kPa)	Peak Shear Stress (kPa)	Residual Shear Stress (kPa)	Notes
DS-04	200.0	306.0		
DS-05	500.0	601.0		
DS-06	800.0	898.0		
-				
-				
-				
-				
-				
-				



### Comments:

- All samples inundated with tap water during testing.
- Friction angle rounded to nearest whole degree.
- Cohesion rounded to nearest 5 kPa.

Prepared By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

### **DIRECT SHEAR TEST SUMMARY**

Project: Snake Lake Reservoir Expansion Sample ID: UD2

**Project No.:** 1560-193-00 **Source:** 22CH221 @ Depth 10.0m


 Owner:
 EID
 Sampled By:
 J.Boyd

 Material Type:
 Shale
 Date Sampled:
 23-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

Test ID	Normal Stress (kPa)	Peak Shear Stress (kPa)	Residual Shear Stress (kPa)	Notes
DS-07	200.0	180.0		*failed on pre-existing shear plane.
DS-08	500.0	519.0		*failed on pre-existing shear plane.
DS-09	800.0	1245.0		
-				
-				
-				
-				
-				
-				



### Comments:

- All samples inundated with tap water during testing.
- Friction angle rounded to nearest whole degree.
- Cohesion rounded to nearest 5 kPa.
- \*Apparent Cohesion based on single point at 800 kPa Normal Stress
- Points 1 (200 kPa) and 2 (500 kPa) failed on apparent pre existing shear planes.

Prepared By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 1 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD2 Project No.: 1560-193-00 Source: 22CH221 Owner: EID Sampled By: J.Boyd File No.: DS-07 Date Sampled: 23-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

**Equipment ID:** 21/000184 Test Date: 22-Aug-22 Soil Structure: Undisturbed **Device Type:** UTS-2060 Tested By: B.Tataryn Sample Depth: 10.0 m Direct Shear Test #: Consolidation Test #: Sample Type: Shale 289 127

Soil Description: CH Inorganic clays of high plasticity, fat clays

#### **Sample Parameters**

	Initial	Pre-Shear
Moisture Content (%)	10.21	15.09
Weight (g)	135.56	141.56
Thickness (mm)	22.02	21.49
Area (m²)	0.002827	0.002827
Dry Density (kg/m³)	1976	2024
Wet Density (kg/m³)	2177 2329	
Void Ratio (e)	0.37	0.34
Deg. Of Saturation (%)	74.60 120.90	
Specific Gravity* (g/cm³)	2.708	


<sup>\*</sup>Assumed value

#### **Direct Shear Parameters**

Normal Load at Peak (kN)	0.565
Normal Stress at Peak (kPa)	200
Shear Load at Peak (kN)	0.508
Shear Stress at Peak (kPa)	180
Displacement at Peak (mm)	1.32
Residual Load at Failure (kN)	-
Residual Stress at Failure (kPa)	-
Displacement at Residual (mm)	-
Shear Rate (mm/min)	0.0035
Total Lateral Displacement (mm)	9.42

### Comments:

- Sample inundated with tap water during consolidation and shearing.
- Degree of Saturation exceeds 100% due to assumed specific gravity and shape of direct shear box.
- \*\*Possible shear plane in sample prior to shearing.







#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966


### **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 2 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD2 Project No.: 1560-193-00 Source: 22CH221 EID Owner: Sampled By: J.Boyd File No.: DS-07 Date Sampled: 23-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.



### **Consolidation Test Parameters**

Normal Load (kN)	0.565
Normal Stress (kPa)	200

Total Normal Displacement (mm)	0.526	
Duration of Applied Load (hrs)	24	



Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 1 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD2 Project No.: 1560-193-00 Source: 22CH221 Owner: EID Sampled By: J.Boyd File No.: **DS-08** Date Sampled: 23-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

**Equipment ID:** 21/000184 Test Date: 25-Aug-22 Soil Structure: Undisturbed **Device Type:** UTS-2060 Tested By: B.Tataryn Sample Depth: 10.0 m Direct Shear Test #: Consolidation Test #: Shale 291 128 Sample Type:

Soil Description: CH Inorganic clays of high plasticity, fat clays

#### Sample Parameters

	Initial	Pre-Shear
Moisture Content (%)	12.23	13.34
Weight (g)	141.60	142.99
Thickness (mm)	22.59	21.61
Area (m²)	0.002827	0.002827
Dry Density (kg/m³)	1975	2065
Wet Density (kg/m³)	2217 2340	
Void Ratio (e)	0.37 0.31	
Deg. Of Saturation (%)	89.30 115.94	
Specific Gravity* (g/cm³)	2.708	


<sup>\*</sup>Assumed value

#### **Direct Shear Parameters**

Normal Load at Peak (kN)	1.41
Normal Stress at Peak (kPa)	500
Shear Load at Peak (kN)	1.47
Shear Stress at Peak (kPa)	519
Displacement at Peak (mm)	0.811
Residual Load at Failure (kN)	-
Residual Stress at Failure (kPa)	-
Displacement at Residual (mm)	-
Shear Rate (mm/min)	0.0035
Total Lateral Displacement (mm)	10.2

### Comments:

- Sample inundated with tap water during consolidation and shearing.
- Degree of Saturation exceeds 100% due to assumed specific gravity and shape of direct shear box.
- \*\* Possible shear plane in sample prior to shearing.







#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966


### **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 2 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD2 Project No.: 1560-193-00 Source: 22CH221 EID Owner: Sampled By: J.Boyd File No.: **DS-08** Date Sampled: 23-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).


Area correction not applied unless requested by client.



### **Consolidation Test Parameters**

Normal Load (kN)	1.41	Total Normal Displa
Normal Stress (kPa)	500	Duration of Applied

Total Normal Displacement (mm)	0.979	
Duration of Applied Load (hrs)	24	



Checked By:



#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966

# **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 1 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD2 Project No.: 1560-193-00 Source: 22CH221 Owner: EID Sampled By: J.Boyd File No.: **DS-09** Date Sampled: 23-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).

Area correction not applied unless requested by client.

**Equipment ID:** 21/000184 Test Date: 29-Aug-22 Soil Structure: Undisturbed **Device Type:** UTS-2060 Tested By: B.Tataryn Sample Depth: 10.0 m Direct Shear Test #: Consolidation Test #: Sample Type: Shale 292 129

Soil Description: CH Inorganic clays of high plasticity, fat clays

#### Sample Parameters

	Initial	Pre-Shear
Moisture Content (%)	8.49	13.97
Weight (g)	156.86	164.78
Thickness (mm)	25.38	24.31
Area (m²)	0.002827	0.002827
Dry Density (kg/m³)	2015 2103	
Wet Density (kg/m³)	2186 2397	
Void Ratio (e)	0.34	0.29
Deg. Of Saturation (%)	66.82	131.52
Specific Gravity* (g/cm³)	2.708	


<sup>\*</sup>Assumed value

#### **Direct Shear Parameters**

Normal Load at Peak (kN)	2.26
Normal Stress at Peak (kPa)	800
Shear Load at Peak (kN)	3.52
Shear Stress at Peak (kPa)	1245
Displacement at Peak (mm)	2.01
Residual Load at Failure (kN)	-
Residual Stress at Failure (kPa)	-
Displacement at Residual (mm)	-
Shear Rate (mm/min)	0.0035
Total Lateral Displacement (mm)	10.0

### Comments:

- Sample inundated with tap water during consolidation and shearing.
- Degree of Saturation exceeds 100% due to assumed specific gravity and shape of direct shear box.







#122, 103 Marquis Court Saskatoon, SK S7P 0C4 Tel: (306) 668-1966


### **DIRECT SHEAR AND RESIDUAL TEST REPORT**

(Page 2 of 2)

Project: Snake Lake Reservoir Expansion Sample ID: UD2 Project No.: 1560-193-00 Source: 22CH221 EID Owner: Sampled By: J.Boyd File No.: **DS-09** Date Sampled: 23-Jun-22

Tested in accordance with ASTM D3080/D3080M-11 (Standard test Method for Direct Shear Test of Soil Under Consolidated Drained Conditions).


Area correction not applied unless requested by client.



### **Consolidation Test Parameters**

Normal Load (kN)	2.26	Total
Normal Stress (kPa)	800	Dura

Total Normal Displacement (mm)	1.07	
Duration of Applied Load (hrs)	24	



Checked By: